



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3



Certificate No.: TC- 5548

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2018-12-14-76 **Date: 18-10-18**
Customer : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address : Yelahanka Sub Division, BBMP, Bangalore.
Project Name : Intimation of Work Order to Start the Work of Improvements to Roads and Drains at Kenchenahalli village near OHT tank in Ward No-02 of Yelahanka Sub Division.
Agency : Sri.N.Shivakumar, No:40, Nagenahalli, Yelahanka, Bangalore-560064
Customer's Reference : EE(YNK.D)E-PMT-19/WO/000035/2018-19
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 15-10-18
Sample ID No : 2018-12-14-76 /01
Sample Type : Birla Super 53grade
Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
IS 4031 (Part 1,2,3,4,5, 6,11):1988
IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4
IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5
IS 4031 Part 3, Determination of Soundness, Clause 5, Clause 6
IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5
IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5
IS 4031 Part 11, DETERMINATION OF DENSITY , Clause 6
Date of test : 16-10-18
Environmental Conditions during test : Temperature: 26°C
Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.85	—
2	Finess by Air permeability method (m ² /kg, Min)	348.6	225m ² /kg, Min
3	Density (gm/cc)	3.12	—
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	135 minutes	Not less than 30 minutes
6	Final Setting time	245 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

Note:

1. Results pertain to the samples received and tested.
2. All information furnished by Customer/Representative
3. Any correction in the report will make this report invalid
4. This report without prior written approval should not be reproduced in full or part.
5. Samples will be disposed after 90 days from the date of issue of test certificate

AE-2
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zonal)
Yelahanka, Bangalore

AE-02

FOR CIVIL Pro.

R. KARTHIK RECHAN

Authorized Signatory
Quality Manager



Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : CP-2018-12-14-76 **Date:** 18-10-18

Customer : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.

Address : Yelahanka Sub Division, BBMP, Bangalore.

Project Name : Intimation of Work Order to Start the Work of Improvements to Roads and Drains at Kenchenahalli village near OHT tank in Ward No-02 of Yelahanka Sub Division.

Agency : Sri.N.Shivakumar, No:40, Nagenahalli, Yelahanka, Bangalore-560064

Customer's Reference : EE(YNK.D)E-PMT-19/WO/000035/2018-19

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-10-18

Sample ID No : 2018-12-14-76 /03

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 : 1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption

Date of test : 15-10-18

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result : The tested Sample Conforms to Grading Zone II

Page 1/2

AE-2
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP)
Yelahanka



M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |



TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2018-12-14-76 **Date:** 12/11/2018

Customer : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.

Address : Yelahanka Sub Division, BBMP, Bangalore.

Project Name : Intimation of Work Order to Start the Work of Improvements to Roads and Drains at Kenchenahalli village near OHT tank in Ward No-02 of Yelahanka Sub Division.

Agency : Sri.N.Shivakumar, No:40, Nagenahalli, Yelahanka, Bangalore-560064

Customer's Reference : EE(YNK.D)E-PMT-19/WO/000035/2018-19

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 07-11-18

Sample ID No : 2018-12-14-76 /01

Customer ID : Drain Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 12/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	Drain Concrete	M20	05/11/2018	12/11/2018	150.48 X 150.52 X 150.47	22650	8.312	389.6	17.2	17.4
2	Drain Concrete	M20	05/11/2018	12/11/2018	150.48 X 150.56 X 150.43	22656	8.331	398.8	17.6	
3	Drain Concrete	M20	05/11/2018	12/11/2018	150.42 X 150.51 X 150.38	22640	8.345	396.2	17.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Page 1/1
****End of Report****



FOR CIVIL PRO.
R. KARTHIK RECHAN
Authorized Signatory
Quality Manager



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC- 5548

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2018-12-14-76 **Date:** 12/11/2018
Customer : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address : Yelahanka Sub Division, BBMP, Bangalore.
Project Name : Intimation of Work Order to Start the Work of Improvements to Roads and Drains at Kenchenahalli village near OHT tank in Ward No-02 of Yelahanka Sub Division.
Agency : Sri.N.Shivakumar, No:40, Nagenahalli, Yelahanka, Bangalore-560064
Customer's Reference : EE(YNK.D)E-PMT-19/WO/000035/2018-19
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 07-11-18
Sample ID No : 2018-12-14-76 /07
Customer ID : Drain Concrete
Sample Type /Size : 150X150X150 mm
Sample grade/Age : M20 / 7 Days Compressive Strength
Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test : 12/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	Drain Concrete	M20	05/11/2018	12/11/2018	150.52 X 150.46 X 150.41	22647	8.312	398.6	17.6	17.7
2	Drain Concrete	M20	05/11/2018	12/11/2018	150.44 X 150.51 X 150.45	22643	8.331	403.0	17.8	
3	Drain Concrete	M20	05/11/2018	12/11/2018	150.39 X 150.56 X 150.36	22643	8.345	400.8	17.7	

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

AE-2
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP) Yelahanka
Yelahanka Sub. Division
AE-02

Page 1/1
****End of Report****



FOR CIVIL Pro.

R. KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |